

BETHLEHEM TOWNSHIP PHYSICAL PLANT AND IT REPORT
BETHLEHEM TOWNSHIP MUNICIPAL AUTHORITY
March 2018
March 14, 2018 - REPORT

Church Road/Green Pond Road Sewers

Remains in design stage for providing public sewer to Green Pond Road/Church Road areas. BTMA applied for small water and sewer systems State grant for a portion of the project, estimated at approximately \$2M.

Act 537 Special Study in progress.

Plans, Reports and Studies

EAJSA Chapter 94 Report filed
COBWWTP Chapter 94 Report filed
Annual Authority Report completed and filed
Annual BTMA Audit Report completed and filed

Palmer Township, Bethlehem Township Intermunicipal Sewer Service Agreement rewrite
In progress, currently fact finding.

Sewage Capacity Reassessment

Assessment study nearly complete, reallocation process to reduce future wastewater capacity needs. Madison Farms evaluation currently in progress.

Easton Avenue Extension

Construction complete, testing in progress.

Butztown Post Office Sewer Extension

Bid awarded to RGC Construction (\$98,161.25), ROW acquisition in progress, Construction to begin in two weeks.

Farmersville Court Sewer Extension

Bid awarded to R-III Construction (\$231,030.00), Construction to begin within next 45 days.

Municipal Park Bathroom Rehabilitation Project

Pricing of materials, and acquiring contract prices for drywall repair, and divider wall installation. All other work will be performed by PPIS.

Public Works Complex RFP

Will begin RFP preparation for BOC authorization to acquire the services of a professional Engineer/Architect within the next 90 days.

BTCC Pool Seating

Completed installation of seating (bleacher) end-caps as per Township direction, and performing various weather stripping and maintenance work.

Only locations with active projects are reported, routine PM maintenance is not reported in the monthly report. For information on PM programs, IT, minor repairs, and services please email me at shunsberger@bethlehemtp.com

Stormwater

Entering Public review period for PRP - MS4 permit filing. Also conducting hydrological and hydraulic system analysis. Report pending.

CCTV and Jetting

Resumed and in progress.

Electrical Conservation

In Progress: LED Migration in progress – Traffic Signals at select intersections on hold, attempting to obtain state funding.

Housenick mansion

Lighting of exterior and replacement of electrical service will be scheduled upon exterior renovation completion.

Status of Bethlehem Township Municipal Authority Projects

Week of Monday, March 5, 2018

I. Under Review

1. 4006 Wm. Penn Highway – Ali Proposed Med Office (BT228) – Reviewed revised Final Plans;
2. 4217 Fritch Drive (BT310) – Plans reviewed (resubmission required);
3. 4401 William Penn Highway – Amin (BT247) – Reviewed Layout Plans (no comments);
4. Dutt Tract (BT304) – Sketch Plan reviewed (no comments at this time); Planning meeting held 4/19/17 with developers engineer ARRO;
5. Freemansburg Square (BT126) – Revised plans reviewed (resubmission required); Sketch Plan reviewed (no comments at this time);
6. Green Pond Country Club/TOA PRGCC (BT280) – Plans reviewed by ARRO (resubmission required);
7. Greek Orthodox Annunciation Church (BT286) – Plans reviewed (resubmission required);
8. Hecktown Rd. Business Park Lot 4 (BT400) – Plans reviewed (no comments);
9. Hope Road Commercial Development (BT277) – Sketch plan reviewed (no comments);
10. King's View Avenue Medical Office Building (BT308) – Sketch Plan reviewed (no comments); Plan review escrow required;
11. LVIP IV Lot 12 Christmas City Distillery (BT400) – Wastewater flow data was reviewed;
12. LVIP IV Lot 17A (BT400) – Reviewed Sketch Plan (no comments at this time);
13. LVIP VI Lot 43 (BT255) - Plans reviewed (resubmission required);
14. Meals on Wheels Addition (BT309) – Plans reviewed and wastewater flow data was requested;
15. Mill Creek Corporate Center Ph 1 (BT282) – Plans reviewed by ARRO (resubmission required);
16. MNB Properties Office & Garage (BT306) - Plans reviewed (resubmission required);
17. Nancy Run Estates Ph 7 – 10 (BT 290) – Revised Plans reviewed (resubmission required);
18. Northampton Country Club (BT400) – No comments;
19. Rau Lane Residential (BT295) – Plans reviewed (resubmission required);
20. St. Luke's Tower 2 (BT111) – Plans reviewed by ARRO (flow data required);
21. TSAN Green Pond Road (BT400) – Reviewed Plan (no comments at this time);

22. Washington Park Estates (BT197) – Plans reviewed;
23. William Penn Highway Twin (BT296) - Plan review on-hold pending BTMA study results;

II. Pending Construction

1. 4006 Wm. Penn Highway – Ali Proposed Med Office (BT228)
2. American Bank (BT201) – Issued final certificate 6/18/09;
3. Brodhead Road Distribution Center (BT302) – Pre-construction meeting to be scheduled;
4. Lands of Edward Youwakim (BT151) – Issued revised final certificate 4/19/11; Escrow again requested 7/11/11;
5. Lift-All East, Inc. (BT145) – Connect Monitoring MH to existing lateral;
6. Devine Subdivision (BT252) – Construction escrow required;
7. LVIP IV Lot 57 Fresh Pet Innovations (BT298) - Construction escrow required; 2 sets of plans required;
8. LVIP VI Lot 44 We Store Warehouse (BT271) – Pre-construction meeting to be scheduled;
9. 3025 Northampton Street Lateral Installation (BT294) - Lateral location to be staked by developer and escrow established;
10. Sanitary Sewer Extension behind Post Office (Willow Park Rd)(BT433) – Project discussed at 6/21/17 BTMA Board meeting; Project may be delayed due to ROW acquisition;

III. Under Construction

1. Birchwood Commons (BT191)- 12th Street extension to Barbosa Pizza shop completed; Testing to be performed; PENNDOT HOP pre-construction meeting held on-site 9/12/17; Construction of 12th St. upstream of MH BC-3 sanitary sewer extension started 9/19/17; 30 day waiting period for this waived (30 day test period ends 11/2/17); PENNDOT HOP abandonment work & Pizza Shop re-connection to be scheduled;
2. William Penn Commons (BT261) – Pre-construction meeting held 7/10/12; Shop drawings received; PENNDOT HOP received; Site meeting was held on 12/11/12 with PENNDOT; on-site construction completed 2/8/13; PENNDOT work delayed; Letter issued 5/23/14 re condition of manholes; Meeting with developer, design engineer & BTMA scheduled for 8/27/14; New PENNDOT HOP required;
3. LVIP VI Lot 32 (BT299) – Pre-construction meeting held 6/20/17; Shop drawings submitted & reviewed 7/11/17; Cut sheets reviewed 10/4/17; Monitoring manhole installed 10/13/17; Manhole testing performed;
4. Madison Farms Phase 1 (BT260) – Construction started June 2014; Pipe sag downstream of MH 63A has been addressed; Building E2 lateral installed; Pipe failure between MH 43 & MH 44 was found and corrected 3/1/16 with satisfactory testing on 4/4/16; Follow-up Final Inspection performed and all field items satisfactorily addressed;
5. Madison Farms Phase 2 (BT260) - Construction is completed; Emanuel Ct. lateral conflict pre-construction meeting held and construction completed 8/29/16;
6. Madison Farms Phase 3 (BT260) – Construction completed 9/23/16; Sanitary sewer manhole 49 was slid back (25 ft.) after initial construction at the contractor's request;
7. Madison Farms Phase 4 (BT260) – Construction started 12/15/16 in Long Dr. easement and continues; Testing for pipe repair (3rd repair performed 10/25/17) segment between MH 17 & MH 30 still required after 11/25/17 (repair testing is satisfactory);

8. Madison Farms Phase 5 (BT260) – Construction started 10/19/17; Construction completed 11/8/17;
9. Meyer Lane Apartments (BT139) - Pre-construction meeting held 7/7/16; Revised Final Plans approved; First lateral connected 12/14/16; Second lateral tap-in completed on 12/21/16; Permanent road restoration completed;

IV. Require As-Built/Testing/Final or Maintenance Inspection

1. 1880 Chain Dam Road - Requires final paving inspection after curb replacement;
2. 3774 Chipman Road Lateral (BT307) – Final Plan reviewed; Lateral installation performed 1/9/18; Manhole vacuum test required after manhole repairs;
3. 8030 William Penn Highway (BT275) – Pre-construction meeting held 6/30/16; PENNDOT manhole approval received; Construction started January 13, 2017; Testing, flushing & televising completed 3/28/17; As-Builts required; Final Inspection performed 3/30/17 & follow-up Final Inspection performed 4/3/17 with work items required; Watertight manhole frame & cover installed on doghouse manhole 5/16/17;
4. Bethlehem Area Vocational Technical School (Haines Property/Skills Hill)(BT258) – Two sets of signed and sealed plans required prior to construction; Pre-construction meeting held 9/11/15; Construction completed 11/18/15; Air pressure testing performed 5/20/16 & mandrel testing performed 12/22/15 & 12/28/15; Manhole vacuum testing completed 11/4/16; Pipe televising performed 9/28/16; Final Inspection performed January 12, 2017 with items to be addressed; Follow-up Final Inspection performed 1/20/17 with all field items satisfactorily addressed; As-Builts reviewed (mylar or .pdf required);
5. Birchwood Commons (BT191) – Pre-construction meeting held 7/19/12; Additional pre- construction meeting held 7/10/15; Construction started 11/16/15. Tie-in manhole base to be retained and filled with concrete for future BTMA pipe lining project; Partial testing performed 3/23/16; Construction restarted March 21, 2017; Construction completed 4/24/17 & testing can be performed after 5/24/17; Last of pipe testing scheduled for 6/6/17 – manhole testing performed;
6. Charles Chrin Comm. Center of Palmer Twp. - Requires vacuum testing, Final Inspection and As-Builts;
7. CHS Medical Office – LVIP 4 Lot 26B (BT166) – Pending Maintenance Inspection;
8. CVS – Dischinat (BT253) – Apartments sanitary sewer manhole vacuum test completed 5/12/11; Final Inspection was performed 5/18/11 with all items satisfactory; Maintenance Inspection required;
9. Easton Avenue Sanitary Sewer Extension (BT432) - Project approved at 4/17 BTMA Board meeting; Pre-construction meeting held 1/31/18; Construction complete except for riser to be added to MH 4 (scheduled for 3/6/18); Pipe testing can be performed after 4/2/18;
10. Freemansburg Dental (BT266) - Pre-construction conference held 7/30/14; Meeting w/BTMA & BTMA contractor scheduled for 9/29/14; BTMA contractor installed lateral and monitoring manhole 12/9/14; Manhole vacuum testing was performed 2/18/15; As-builts reviewed & .pdf received; Final Inspection performed 6/25/15; Maintenance Inspection required;
11. Madison Farms Phase 1 (BT260) – Partial mandrel & air pressure pipe testing performed; Manhole vacuum testing performed 4/21/15; Pipe flushing & televising performed 3/24/15; As-builts required; Final Inspection performed 12/13/16; Follow-up final Inspection performed 3/10/17 with all field items satisfactorily addressed – report issued 6/5/17 with field item to be addressed;

12. Madison Farms Phase 2 (BT260) – Testing, flushing & televising performed 11/17/16; As-builts required;
13. Madison Farms Phase 3 (BT260) – Testing, flushing & televising performed 11/17/16; As-builts required;
14. Madison Farms Phase 4 (BT260) – Partial pipe testing performed 4/28/17 & 6/21/17; As-Builts required; Pipe repair between MH 17 & MH 30 addressed 6/9/17; Pipe repair addressed 6/17/17 between MH 16 & MH 17;
15. Madison Farms Phase 5 (BT260) – Pipe testing is scheduled for 2/5/18; As-Builts required;
16. Maple Shade Estates (BT196) – All air pressure & mandrel pipe testing completed; Manhole vacuum testing remains after base course paving; As-Builts reviewed (resubmission required); Final Inspection performed January 11, 2017 with items to be addressed; Pipe flushing & televising was completed 5/21/14 with items to be addressed; Follow-up Final Inspection performed 3/20/17 with all field items satisfactorily addressed;
17. McDonald's Re-Build – Rt. 191 (BT289) - Pre-construction meeting held 5/1/17; Lateral investigation scheduled for 5/22/17 showed broken pipe; Site meeting with BTMA contractor 5/23/17 to provide price for McDonald's payment; Site meeting 5/31/17 with NCCD, BTMA & contractor, & site manager re E & S requirements; Monitoring manhole installation performed without observation notice; Pipe installation completed 6/12/17; Pipe and manhole testing performed 7/11/17; Final Inspection performed 8/15/17 with field items to be addressed; As-Builts reviewed (resubmission required);
18. Meyer Lane Apartments (BT139) - As-Builts reviewed (resubmission required);
19. Nancy Run Estates Phase 4 (BT207) – Final Inspection performed 10/23/17; Follow-up Final Inspection performed 11/29/17 with outstanding items addressed, and as-builts have been received; Maintenance Inspection required;
20. NCACC Dorm Expansion (BT273) – Issued final certificate 3/3/14; Pre-construction meeting held 4/17/14; Construction completed 7/16/14; Pipe air pressure & mandrel testing performed 2/5/15; Manhole vacuum testing performed 3/30/15; Final Inspection was performed on May 13, 2016 with items to be addressed; As-builts received & satisfactory; Follow-up Final Inspection performed 2/7/17 with all field items satisfactorily addressed; Maintenance Inspection required;
21. Negrao (BT105) – City of Bethlehem; As-builts required;
22. Old Dominion Distribution Center (BT284) – Testing of collector performed 11/22/16; Lateral testing, and flushing & televising of main was satisfactorily completed 12/20/16; Final Inspection performed January 13, 2017 with items to be addressed; Follow-up Final Inspection performed 1/18/17 with all field items satisfactorily addressed; As-Builts reviewed – mylar received; Maintenance Inspection required;
23. People First Federal Credit Union (BT259) – Construction completed 10/15/14; Testing at 25psi was performed satisfactorily 4/23/15; As-built plans provided; Final Inspection was performed 10/5/17, & follow-up performed 1/24/18 with outstanding field items satisfactory; Maintenance Inspection required;
24. St Luke's MOB N (BT111) - Pre-construction meeting held 9/14/15; Construction completed 1/7/16; Pipe air pressure and mandrel testing performed 5/2/16; Manhole testing remains to be performed; ARRO to complete;
25. Vineyard at Wagner Farms – Phase 8 (BT148) –Reviewed as-builts (mylar to be submitted). Final Inspection performed 11/11/11 and no field work items remain to be addressed; Project close-out pending;

26. William Penn Commons (BT261) – On-site sanitary sewer testing completed 5/31/13; As-Builts required;

V. As-Built in Progress

- 1) GIS Updating for BTMA (BT405) –
 - A. LVIP VI Lot 25A – With BTMA staff;
 - B. LVIP VI Lot 9 BGSD – With BTMA staff;
 - C. LVIP VI Flexicon Expansion - With BTMA staff;
 - D. NCACC Dorm Expansion – With BTMA staff;
 - E. Freemansburg Dental - With BTMA staff;
 - F. Freemansburg Avenue Corridor Improvements – With BTMA Staff
 - G. Meyer Lane Apartments – With BTMA Staff

VI. As-Builts Completed, Mylars Received, in GIS

VII. Miscellaneous

- 1) Chapter 94 Report (BT400) –
- 2) William Penn Highway/Indiana Street (BT400) – Gravity and LPSS lateral investigation;
- 3) Farmersville Ct. Sanitary Sewer Extension (BT429) – Project (4410 Farmersville Rd. – Miller) approved at 4/17 BTMA Board meeting; Project is moving forward;
- 4) Joao & Bradley Brodhead Road Lateral (BT430) – Contractor to be Joao & Bradley; Installation to be scheduled; Shop drawings reviewed 3/20/17; Escrow, COI & Indemnification Agreement received 3/31/17; Installation performed 4/7/17 with temp paving; Final pavement restoration still required;

VIII. Review Complete – No Field Work